

**Table 1-1  
Sampling Rationale for June 2002**

Well ID	Sep-01	Dec-01	Mar-02	Jun-02	Sampling Frequency:
DOM-2	Yes	NS	Yes	NS	As needed
FO-8	NS	NS	Yes	NS	As needed
FO-17	NS	NS	Yes	NS	As needed
FO-22	Yes	NS	NS	NS	As needed
FO-J1	Yes	Yes	Yes	Yes	Qtrly, 1 year thru Sep 02
FO-J1, EP	NS	NS	NS	Yes	First time
HS-2	NS	Yes	Yes	Yes	Qtrly, 1 year thru Sep 02
HS-3	NS	Yes	NS	Yes	As needed
I10-2	Yes	Yes	Yes	Yes	Qtrly, 1 year thru Jun 02
I10-4	NS	Yes	Yes	Yes	Qtrly, 1 year thru Sep 02
I10-7	NS	NS	Yes	NS	As needed
JW-6	Yes	NS	NS	Yes	As needed
JW-9	Yes	Yes	Yes	Yes	Qtrly, 1 year thru Sep 02
JW-12	Yes	NS	NS	NS	As needed
JW-13	Yes	NS	NS	NS	As needed
JW-14	Yes	Yes	Yes	Yes	Qtrly, 1 year thru Jun 02
JW-26	NS	NS	Yes	NS	As needed
LS-1	Yes	Yes	Yes	Yes	Qtrly, 1 year thru Jun 02
LS-2	Yes	Yes	Yes	Yes	Qtrly
LS-2 POST	NS	NS	Yes	NS	Bi-annually (Mar & Sep)
LS-3	Yes	Yes	Yes	Yes	Qtrly
LS-3 POST	NS	NS	Yes	NS	Bi-annually (Mar & Sep)
LS-4	Yes	Yes	Yes	Yes	Qtrly, 1 year thru Sep 02
LS-5	Yes	Yes	Yes	Yes	Qtrly, 1 year thru Jun 02
LS-6	Yes	Yes	Yes	Yes	Qtrly
LS-6 POST	Yes	Yes	Yes	NS	Bi-annually (Mar & Sep)
LS-7	Yes	Yes	Yes	Yes	Qtrly
LS-7 POST	Yes	Yes	Yes	NS	Bi-annually (Mar & Sep)
OFR-1	NS	Yes	Yes	Yes	Qtrly, 1 year thru Sep 02
OFR-2	NS	NS	Yes	Yes	First since 1995
OFR-3	Yes	Yes	Yes	Yes	Qtrly
OFR-3 POST	NS	NS	Yes	NS	Bi-annually (Mar & Sep)
RFR-3	NS	NS	NS	NS	As needed
RFR-6	Yes	NS	NS	NS	As needed
RFR-7	Yes	NS	NS	Yes	As needed
RFR-8	Yes	NS	NS	Yes	As needed
RFR-9	Yes	Yes	NS	Yes	As needed
RFR-10	Yes	Yes	Yes	Yes	Qtrly
RFR-10 POST	Yes	Yes	Yes	NS	Bi-annually (Mar & Sep)
RFR-11	Yes	Yes	Yes	Yes	Qtrly
RFR-11 POST	Yes	Yes	Yes	NS	Bi-annually (Mar & Sep)
RFR-12	Yes	Yes	Yes	Yes	Qtrly, 1 year thru Sep 02

**Yes** To be sampled in June 2002

**Yes** VOCs detected are greater than 90% of the MCL (>4.5 ppb for PCE and TCE). Bottled water will be supplied and steps taken to install a GAC system. The well will be sampled quarterly following GAC installation.

**Yes** VOCs detected are greater than 80% of the MCL (>4.0 ppb for PCE and TCE). The well will be placed on a monthly sampling schedule.

**Yes** VOCs detected are less than 80% of the MCL (<4.0 ppb and >0.11 ppb for PCE & <4.0 ppb >0.14 ppb for TCE). Four quarters of concentrations below the MDL detections will be necessary to remove the well from quarterly sampling.

**Yes** No VOCs detected. Sample on an as needed basis.

**NS** Not sampled for that event.

**NS** This well has a GAC filtration unit installed. A POST GAC sample must be collected in the quarter following GAC maintenance, or every six months.

**FT** First event for sampling by CSSA.

Total samples to collect June2002: 25  
 Total Pre GAC 25 25 individuals wells to be sampled  
 Total Post GAC 0 No post-GAC samples schedule in June 02  
 Total number of samples: 25