

**Table 4.1  
Sampling Rationale for September 2002**

Well ID	Sep-01	Dec-01	Mar-02	Jun-02	Sep-02	Sampling Frequency:
DOM-2		NS		NS	NS	As needed
FO-8	NS	NS		NS	NS	As needed
FO-17	NS	NS		NS	NS	As needed
FO-22		NS	NS	NS	NS	As needed
FO-J1					Yes	Qtrly, 1 year thru Sept 02
FO-J1, EP	NS	NS	NS		NS	As needed
HS-2	NS				Yes	Qtrly, 1 year thru Sept 02
HS-3	NS		NS		NS	As needed
I10-2					Yes	Qtrly, 1 year thru Sept 02
I10-4	NS				Yes	Qtrly, 1 year thru Sept 02
I10-7	NS	NS		NS	NS	As needed
JW-6		NS	NS		NS	As needed
JW-9					Yes	Qtrly, 1 year thru Sept 02
JW-12		NS	NS	NS	NS	As needed
JW-13		NS	NS	NS	NS	As needed
JW-14					Yes	Qtrly, 1 year thru June 02
JW-26	NS	NS		NS	NS	As needed
LS-1					Yes	Qtrly, 1 year thru June 02
LS-2					Yes	Qtrly
LS-2 POST	NS	NS		NS	Yes	Bi-annually (Mar & Sept)
LS-3					Yes	Qtrly
LS-3 POST	NS	NS		NS	Yes	Bi-annually (Mar & Sept)
LS-4					Yes	Qtrly, 1 year thru Sept 02
LS-5					Yes	Qtrly, 1 year thru June 02
LS-6					Yes	Qtrly
LS-6 POST				NS	Yes	Bi-annually (Mar & Sept)
LS-7					Yes	Qtrly
LS-7 POST				NS	Yes	Bi-annually (Mar & Sept)
OFR-1	NS				Yes	Qtrly, 1 year thru Sept 02
OFR-2	NS	NS			Yes	Qtrly, 1 year thru Mar 03
OFR-3					Yes	Qtrly
OFR-3 POST	NS	NS		NS	Yes	Bi-annually (Mar & Sept)
RFR-3	NS	NS	NS	NS	NS	As needed
RFR-6		NS	NS	NS	NS	As needed
RFR-7		NS	NS		NS	As needed
RFR-8		NS	NS		NS	As needed
RFR-9			NS		NS	As needed
RFR-10					Yes	Qtrly
RFR-10 POST				NS	Yes	Bi-annually (Mar & Sept)
RFR-11					Yes	Qtrly
RFR-11 POST				NS	Yes	Bi-annually (Mar & Sept)
RFR-12					Yes	Qtrly, 1 year thru Sept 02

**Yes** To be sampled in September 2002

**Red** VOCs detected are greater than 90% of the MCL (>4.5 ppb for PCE and TCE). Bottled water will be supplied and steps taken to install a GAC system. The well will be sampled quarterly following GAC installation.

**Orange** VOCs detected are greater than 80% of the MCL (>4.0 ppb for PCE and TCE). The well will be placed on a monthly sampling schedule.

**Yellow** VOCs detected are less than 80% of the MCL (<4.0 ppb and >0.11 ppb for PCE & <4.0 ppb >0.14 ppb for TCE). Four quarters of concentrations below the MDL detections will be necessary to remove the well from quarterly sampling.

**Green** No VOCs detected. Sample on an as needed basis.

**NS** Not sampled for that event.

**Light Blue** This well has a GAC filtration unit installed. A Post GAC sample must be collected in the quarter following GAC maintenance, or every six months.

**FT** First event for sampling by CSSA.

Total samples to collect Sept 2002:	26
Total Pre GAC	19
Total Post GAC	7
Total number of samples:	26