

Table 9.2 B-20 Closure Schedule
Camp Stanley Storage Activity, Texas

Report Section Number	Closure Activity	Number of Working Days	Days From Start of Investigation
4	1. EPA and TNRCC approval of B-20 closure plan	0	0
	2. Mobilize investigation personnel and equipment	15	21
	3. Site safety/UXO prescreening	10	35
	4. Magnetometer survey	5	42
	5. Drill and sample soil borings	10	42-63
	6. Collect surface soil, sediment, and surface water samples	5	42-63
	7. Data receipt and validation	35	98
	8. Remedial investigation report	42	140
	9. EPA and TNRCC approval of report	40	180 *
5	10. Baseline risk assessment	56 **	
6	11. Corrective measures study	42 **	
7	12. Corrective measures implementation	6 months***	
8	13. Final report and certification	90 days	

* An extension of time allowed for closure will be requested at the appropriate time.

** Days are approximate and highly dependent on outcome of investigation as well as review and approval time.

*** Subject to availability of funds.