

## MEETING MINUTES

---

Reference: Contract F11623-94-D0024, Delivery Order RL17  
Item No. 3.0.2 Technical Interchange Meeting  
Camp Stanley Storage Activity (CSSA) SWMU Closures and  
Integrated Spill and Waste Management Plan  
Meeting Minutes Treatability Study Kickoff (Item 5.2.4, A007)

Meeting: April 11, 1997  
Camp Stanley Storage Activity (CSSA), Texas

Subject: Kickoff of Electrokinetic Remediation Treatability Study at SWMU 0-1  
(Task 05)

The meeting was held at the CSSA Building One conference room, beginning at 1030 hours on April 11, 1997. This meeting was attended by representatives of CSSA, AFCEE, Lynntech, and Parsons ES. The following were in attendance (see attached sign-in sheet for "Treatability Study Kickoff" meeting attendees):

---

Name	Organization
Rod Chatham	CSSA Director of Special Projects
Brian Murphy	CSSA Environmental Officer
Jo Jean Mullen	AFCEE/ERD Restoration Team Chief
Rene G. Hefner	AFCEE/ERC Hydrologist
Beth Berman	AFCEE/ERC Chemical Engineer
Tom Rogers	Lynntech, Inc. Project Manager
Dalibor Hodko	Lynntech, Inc. Technical Manager
Mike Madigan	Lynntech, Inc. Project Engineer
James Magnuson	Lynntech, Inc. System Controller
Ken Rice	Parsons ES, Austin, Task 05 Manager

---

4/11/97 10:30  
 Kickoff Meeting for SWMU 0-1 Treatability Study

<u>Name</u>	<u>Company</u>	<u>Ph.#</u>
Ken Rice	Ken R. Rice @ Parsons - Com Parsons ES	912-219-6050
Tom Rogers	LynnTech, Inc LynnTech mail @ LynnTech, Inc	409-693-0017
Mike Madigan	LynnTech, Inc	409-693-0017
Elizabeth Berman	AFCEE/ERC	210-536-4171 eberman@afceeb1.brooks.af.mil
Jo Jean Mullen	AFCEE/ERC	(210) 536-5940 jmullen@afceeb1.brooks.af.mil
Rene G. Hefner	AFCEE/ERC	210-536-4763
DALIBOR HODKO	Lynntech Inc DALIBOR@acs.tamu.edu	(409/693-0017)
James Magnuson Janner Magnuson	Lynntech Inc	(409) 693-0017
BRIAN MURPHY (murphyb@texas.net)	OSSA ENV.	(210) 698-5208

Treatability Study for O-1  
 AMC Prime Contract F1162-94-D0024 Delivery Order RL17  
 Schedule of Events and Deliverables (Revision 0)  
 Camp Stanley Storage Activity, Texas

Event/Deliverable Description	April				May				June				July				August			
	wk 2	wk 3	wk 4	wk 1	wk 2	wk 3	wk 4	wk 1	wk 2	wk 3	wk 4	wk 1	wk 2	wk 3	wk 4	wk 1	wk 2	wk 3	wk 4	
Project Kickoff Meeting (4-11-97)	◆																			
Work Plan Preparation																				
Draft Work Plan and Health and Safety Plan			▽																	
CSSA/QAE Parsons ES Work Plan Review				◆																
Final Plans																				
Benchscale Treatability Testing							▽													
Sampling of O-1 soils for benchscale testing																				
CSSA/QAE Benchscale Results Review																				
Preliminary Design of Field Pilot System																				
Pre-Deployment Assembly & Testing																				
Deploy, Install and Checkout Field Test Unit																				
Electrokinetic Remediation Field Testing <sup>1</sup>																				
Sampling of O-1 soils for field testing																				
Demobilization and site cleanup																				
Draft Final Report																				
Data Assessment and Validation																				
CSSA/QAE Parsons ES Final Report Review																				
Final Report Delivery																				

1 - Schedule dependent on availability of electrical supply at SWMU O-1.